

25-2758(13) CTH JJ (J to USH-18) Rehabilitation
Sequence of Operations

**Scheduled durations listed below are subject to change and are weather dependent*

Stage 1A: CTH JJ (CTH J to Plaza Court)

- Outside lane closures: remove and replace curb & gutter, inlet repairs.
- Approximate duration: 3 weeks

Stage 1B: CTH JJ (Parklawn Drive to Kossow Road)

- Median lane closures: concrete median removal, remove and replace curb & gutter, inlet repairs.
- Approximate duration: 2 weeks

Stage 2: CTH JJ (CTH J to CTH JJ West Bridge Abutment)

- CTH JJ full closure (local traffic only)
- Approximate duration: 2 weeks
- Fully reopens prior to start of Stage 3

Stage 3: CTH JJ (CTH JJ East Bridge Abutment to CTH SR)

- CTH JJ full closure (local traffic only)
- Approximate duration: 3 weeks
- Fully reopens prior to start of Stage 4

Stage 4: CTH JJ (CTH SR to Kossow Road)

- CTH JJ full closure (local traffic only)
- Approximate duration: 2 weeks
- Fully reopens prior to start of Stage 5A

Stage 5A: Eastbound CTH JJ (Kossow Road to USH 18)

- CTH JJ eastbound full closure (maintain access to Plaza Court)
- Approximate duration: 2 weeks
- Eastbound fully reopens prior to start of Stage 5B

Stage 5B: Westbound CTH JJ (Kossow Road to USH 18)

- CTH JJ westbound full closure
- Approximate duration: 2 weeks
- End project